

AMRUT 2.0 Progress

District> ULB>Milestone	No. of Projects	Project Cost (Cr.)	Expenditure (Cr.)
ALAPPUZHA	50	162.15	32.43
ALAPPUZHA (M)	16	95.65	8.21
Contract Awarded	5	16.09	6.27
DPR Approved	1	0.20	
DPR Prepared	1	10.00	
NIT Issued	1	64.85	
Pending DPR Preparation	2	1.70	
Project Completed	6	2.81	1.95
CHENGANNUR (M)	7	6.75	2.02
Contract Awarded	5	6.14	1.91
DPR Approved	1	0.27	
Project Completed	1	0.34	0.12
CHERTHALA (M)	4	14.49	8.65
Contract Awarded	3	14.19	8.65
NIT Issued	1	0.30	
HARIPAD	8	11.04	4.99
Contract Awarded	3	5.46	1.47
NIT Issued	2	0.55	
Project Completed	3	5.03	3.51
KAYAMKULAM (M)	5	20.34	4.21
Contract Awarded	4	20.03	4.21
NIT Issued	1	0.31	
MAVELIKKARA (M)	10	13.89	4.35
Contract Awarded	7	12.66	4.17
DPR Approved	2	1.00	
Project Completed	1	0.23	0.18
ERNAKULAM	86	453.31	76.45
ALUVA	4	5.17	1.50
Contract Awarded	4	5.17	1.50
ANGAMALY (M)	3	6.14	4.49
Contract Awarded	2	5.26	3.90
Project Completed	1	0.88	0.59
ELOOR	5	8.28	2.23
Contract Awarded	2	7.50	1.47
Project Completed	3	0.78	0.76
KALAMASSERY (M)	3	14.69	1.75
Contract Awarded	2	14.21	1.30
Project Completed	1	0.48	0.45
KOCHI	25	344.73	24.31
Contract Awarded	19	137.04	23.08
NIT Issued	3	203.19	
Pending DPR Preparation	1	3.00	
Project Completed	2	1.50	1.22
KOOTHATTUKULAM	2	5.71	4.41
Contract Awarded	1	5.21	3.98

Project Completed	1	0.50	0.44
KOTHAMANGALAM (M)	12	12.01	3.28
Contract Awarded	10	8.97	0.70
Project Completed	2	3.05	2.58
MARADU(M)	3	2.59	0.73
Contract Awarded	3	2.59	0.73
MUVATTUPUZHA (M)	7	8.42	8.13
Contract Awarded	1	0.27	
DPR Approved	1	0.50	
Project Completed	5	7.65	8.13
PARAVUR (M)	8	6.47	2.95
Contract Awarded	3	5.37	2.31
NIT Issued	1	0.50	
Project Completed	4	0.60	0.64
PERUMBAVOOR (M)	4	12.68	9.24
Contract Awarded	3	12.18	9.24
NIT Issued	1	0.50	
PIRAVOM	3	5.27	3.68
Contract Awarded	2	4.77	3.19
Project Completed	1	0.50	0.49
THRIKKAKARA(M)	4	7.55	1.58
Contract Awarded	2	6.55	1.34
NIT Issued	1	0.75	
Project Completed	1	0.25	0.24
THRIPPUNITHURA (M)	3	13.60	8.15
Contract Awarded	2	13.04	7.63
Project Completed	1	0.56	0.53
IDUKKI	9	50.33	15.31
KATTAPPANA	3	34.78	6.43
Contract Awarded	2	34.43	6.43
NIT Issued	1	0.35	
THODUPUZHA (M)	6	15.55	8.89
Contract Awarded	6	15.55	8.89
KANNUR	40	341.48	81.51
ANTHOOR	3	12.01	7.12
Contract Awarded	2	10.26	5.70
Project Completed	1	1.75	1.43
IRITTY	2	1.03	0.66
Contract Awarded	1	0.65	0.31
Project Completed	1	0.38	0.35
KANNUR (M)	9	222.93	44.89
Contract Awarded	5	94.94	44.73
DPR Prepared	1	3.61	
NIT Issued	1	124.00	
Project Completed	2	0.39	0.16
KOOTHUPARAMBA (M)	2	17.37	8.73
Contract Awarded	1	8.00	

Project Completed	1	9.37	8.73
MATTANNUR (M)	2	1.44	
Contract Awarded	1	0.88	
NIT Issued	1	0.56	
PANOOR	7	19.28	0.88
Contract Awarded	5	3.23	0.88
DPR Approved	2	16.05	
PAYYANNUR (M)	4	24.44	2.61
Contract Awarded	3	23.74	1.96
Project Completed	1	0.70	0.65
SREEKANDAPURAM	8	6.18	0.13
Contract Awarded	2	0.10	
DPR Approved	2	1.72	
Pending DPR Preparation	1	4.23	
Project Completed	3	0.13	0.13
TALIPARAMBA (M)	2	11.09	6.09
Contract Awarded	2	11.09	6.09
THALASSERY (M)	1	25.72	10.40
Contract Awarded	1	25.72	10.40
KASARAGOD	14	32.25	8.69
KANHANGAD (M)	3	5.91	
Contract Awarded	1	0.31	
DPR Approved	2	5.60	
KASARAGOD	5	20.44	8.05
Contract Awarded	2	18.57	7.81
DPR Approved	1	1.61	
Project Completed	2	0.27	0.24
NEELESWARAM	6	5.90	0.65
DPR Approved	1	0.60	
Pending DPR Preparation	2	4.50	
Project Completed	3	0.80	0.65
KOLLAM	62	406.81	30.05
KARUNAGAPALLY	5	15.41	0.53
Contract Awarded	1	14.96	0.40
Project Completed	4	0.45	0.13
KOLLAM	40	333.11	12.09
Contract Awarded	18	80.02	11.00
DPR Approved	2	8.51	
DPR Prepared	3	84.26	
NIT Issued	4	143.96	
Pending DPR Preparation	3	14.63	
Project Completed	10	1.72	1.09
KOTTARAKKARA	12	24.68	0.03
Contract Awarded	6	0.31	0.03
DPR Approved	3	3.16	
DPR Prepared	3	21.21	
PARAVOOR (M)	1	16.17	13.46

Project Completed	1	16.17	13.46
PUNALUR (M)	4	17.43	3.94
Contract Awarded	3	8.89	3.94
DPR Approved	1	8.54	
KOTTAYAM	44	134.77	48.57
CHANGANASSERY (M)	11	17.89	7.13
Contract Awarded	8	17.10	6.35
Project Completed	3	0.79	0.78
ERATTUPETTA	2	20.27	0.07
Contract Awarded	2	20.27	0.07
ETTUMANOOR	7	16.53	9.02
Contract Awarded	4	16.28	8.80
Project Completed	3	0.25	0.22
KOTTAYAM (M)	15	51.80	26.70
Contract Awarded	12	51.29	26.70
DPR Approved	1	0.20	
NIT Issued	2	0.31	
PALAI (M)	3	6.19	2.29
Contract Awarded	3	6.19	2.29
VAIKOM (M)	6	22.09	3.36
Contract Awarded	5	21.84	3.13
Project Completed	1	0.25	0.23
KOZIKODE	48	555.81	58.82
FEROKE	5	10.73	2.37
Contract Awarded	3	10.23	2.00
Project Completed	2	0.50	0.37
KODUVALLY	2	14.96	3.48
Contract Awarded	1	14.38	3.48
NIT Issued	1	0.58	
KOYILANDY MUNICIPALITY	6	23.90	8.50
Contract Awarded	3	23.18	7.77
Project Completed	3	0.73	0.72
KOZHIKODE	14	425.74	12.44
Contract Awarded	9	422.83	11.95
DPR Approved	1	2.25	
Project Completed	4	0.66	0.49
MUKKAM	11	18.75	3.59
Contract Awarded	4	18.59	3.55
Pending DPR Preparation	1	0.10	
Project Completed	6	0.06	0.05
PAYYOLI	4	36.12	13.59
Contract Awarded	3	35.68	13.59
NIT Issued	1	0.44	
RAMANATTUKARA	3	10.13	2.80
Contract Awarded	2	10.03	2.80
NIT Issued	1	0.10	
VADAKARA (M)	3	15.49	12.05

Contract Awarded	2	15.19	11.87
Project Completed	1	0.30	0.18
MALAPPURAM	77	237.20	37.31
KONDOTTY	12	18.63	4.23
Contract Awarded	1	16.70	4.23
DPR Approved	11	1.94	
KOTTAKKAL	3	16.21	
Contract Awarded	2	16.18	
NIT Issued	1	0.03	
MALAPPURAM (M)	7	14.57	0.99
Contract Awarded	6	8.95	0.99
NIT Issued	1	5.62	
MANJERI (M)	8	27.56	0.88
Contract Awarded	6	24.81	0.88
DPR Approved	2	2.75	
NILAMBUR	5	10.19	0.21
Contract Awarded	3	0.55	0.14
DPR Approved	1	9.57	
Project Completed	1	0.07	0.07
PARAPPANANGADI	4	38.64	
Contract Awarded	1	21.73	
DPR Approved	2	1.91	
DPR Prepared	1	15.00	
PERINTHALMANNA (M)	16	12.77	4.83
Contract Awarded	13	11.54	4.83
DPR Approved	3	1.23	
PONNANI (M)	4	32.11	13.14
Contract Awarded	2	22.11	13.14
DPR Approved	1	9.00	
NIT Issued	1	1.00	
TANUR	4	21.07	3.09
Contract Awarded	1	20.36	3.09
DPR Approved	3	0.71	
TIRUR (M)	2	14.20	
DPR Approved	1	0.32	
NIT Issued	1	13.88	
TIRURANGADI	4	16.11	9.94
Contract Awarded	4	16.11	9.94
VALANCHERRY	8	15.14	
DPR Approved	8	15.14	
PALAKKAD	51	123.32	37.21
CHERPULASSERY	4	13.68	6.25
Contract Awarded	2	12.45	6.25
DPR Approved	2	1.23	
CHITTUR-THATHAMANGALAM (M)	6	20.04	4.52
Contract Awarded	3	9.12	3.62
DPR Approved	2	9.94	

Project Completed	1	0.98	0.90
MANNARKKAD	6	14.05	3.33
Contract Awarded	2	6.81	3.02
DPR Approved	2	6.90	
Project Completed	2	0.34	0.31
OTTAPPALAM (M)	4	14.94	7.81
Contract Awarded	2	13.44	7.81
DPR Approved	2	1.50	
PALAKKAD (M)	14	20.30	1.22
Contract Awarded	7	2.05	0.29
DPR Approved	1	5.00	
NIT Issued	1	0.13	
Pending DPR Preparation	2	12.00	
Project Completed	3	1.12	0.93
PATTAMBI	6	10.97	1.02
Contract Awarded	5	10.72	1.02
DPR Approved	1	0.25	
SHORANUR (M)	11	29.35	13.06
Contract Awarded	8	14.04	1.86
NIT Issued	2	3.86	
Project Completed	1	11.45	11.21
PATHANAMTHITTA	40	71.36	26.04
ADOOR (M)	7	15.30	2.94
Contract Awarded	3	12.20	0.60
Project Completed	4	3.10	2.34
PANDALAM	18	14.73	10.74
Contract Awarded	9	0.84	0.24
DPR Approved	2	0.89	
NIT Issued	1	0.10	
Project Completed	6	12.90	10.51
PATHANAMTHITTA (M)	6	27.93	4.32
Contract Awarded	5	27.18	3.66
Project Completed	1	0.75	0.67
THIRUVALLA (M)	9	13.40	8.03
Contract Awarded	7	12.86	8.03
NIT Issued	2	0.54	
THIRUVANANTHAPURAM	107	451.47	119.35
ATTINGAL (M)	3	9.88	4.39
Contract Awarded	2	9.50	4.39
DPR Approved	1	0.38	
NEDUMANGAD (M)	7	25.86	8.32
Contract Awarded	5	25.60	8.32
DPR Approved	2	0.26	
NEYATTINKARA (M)	3	24.29	9.97
Contract Awarded	3	24.29	9.97
THIRUVANANTHAPURAM	92	382.76	91.75
Contract Awarded	70	335.58	90.66

DPR Approved	6	30.19	
DPR Prepared	1	1.39	
NIT Issued	7	6.08	
Pending DPR Preparation	1	8.00	
Project Completed	7	1.52	1.09
VARKALA (M)	2	8.69	4.92
Contract Awarded	1	8.24	4.92
Pending DPR Preparation	1	0.45	
THRISSUR	97	440.98	51.58
CHALAKUDY (M)	8	13.17	3.32
Contract Awarded	1	11.78	3.32
DPR Approved	7	1.39	
CHAVAKKAD (M)	3	11.89	6.19
Contract Awarded	2	11.29	6.19
DPR Approved	1	0.60	
GURUVAYOOR (M)	10	58.59	1.12
Contract Awarded	2	26.12	1.12
DPR Approved	4	1.27	
NIT Issued	2	0.20	
Pending DPR Preparation	2	31.00	
IRINJALAKUDA (M)	10	15.00	8.64
Contract Awarded	7	14.21	8.64
DPR Approved	3	0.79	
KODUNGALLUR (M)	3	16.34	11.10
Contract Awarded	2	15.84	11.10
DPR Approved	1	0.50	
KUNNAMKULAM (M)	9	35.80	6.46
Contract Awarded	1	14.57	6.46
NIT Issued	8	21.23	
THRISSUR	43	267.52	13.57
Contract Awarded	30	122.84	13.57
DPR Approved	6	128.06	
NIT Issued	7	16.62	
WADAKKANChERI	11	22.67	1.18
Contract Awarded	7	5.85	1.18
DPR Approved	1	0.75	
Pending DPR Preparation	3	16.08	
WAYANAD	12	55.37	28.23
KALPETTA (M)	4	24.43	4.94
Contract Awarded	2	18.70	
DPR Approved	1	0.50	
Project Completed	1	5.23	4.94
MANANTHAVADI	4	16.22	10.56
Contract Awarded	3	15.72	10.56
DPR Approved	1	0.50	
SULTAN BATHERY	4	14.72	12.73
Contract Awarded	3	14.22	12.73

Pending DPR Preparation	1	0.50	
Grand Total	737	3516.60	651.54
